




PROJECT OUTCOME CERTIFICATE

Name of Project	Laying of 150mm dia M.S pipe line from Jail road pump house to Sirajuddin Chhaka UGR exclusively as a dedicated feeder line with ancillary works covering ward No. 18, 19 & 20 of Keonjhar Municipality.		
Project code			
Project components <i>(to be filled in by PHEO)</i>			
Intake (dia. & Cap. in MLD)			
WTP (Cap. in MLD)			
Production well (Nos. & Cap. in ML)	200mm Dia Production well (0.02MLD) Total - 1 No.		
Storage ESR (Nos. & Cap. in ML) GSR (Nos. & Cap. in ML)			
Distribution network (length in Km)	150mm Dia M.S dedicated feeder pipe line Total length- 2160 Mtrs		
Outcome <i>(Pre & post target to be entered by PHEO in sync. with monitoring tool)</i>			
Description	Pre Implementation	Post Implementation Target	Post Implementation -Actual <i>(to be verified & recorded by the team)</i>
Increase in Supply Quantity (LPCD*)			
Storage (ML)	-	-	
Increase in Supply Duration (Hrs)	2 Hrs	2 Hrs	
Household Coverage In project area	250 Houses Connection :- 168 Nos	-	
Equity & Adequacy <i>(Adequate quantity reaches last house in tail end)</i>		Yes <input type="checkbox"/> No <input type="checkbox"/>	<i>Please Tick the appropriate box</i>
*Computation of LPCD = (Daily quantity supplied to project area in ltr)/(total population in project area)			

Certified that the above project has been completed and put to service. The information provided herein are correct to best of our knowledge.

Signature, Name & Designation

1/ Pravat Pattnaik W.No-18 2/ Swarna Kala Sahoo W.No-19 3/	 25.5.18 Commissioner & Executive Officer, Keonjhar Municipality	 03/07/2018 Parasit Dar Collector's Representative KEONJHAR	 25.05.18 Assistant Executive Engineer PHEO P.H. Sub-Division, Keonjhar Representative
Councillor(s)/ Corporator(s)			

Note: This certification cannot be treated as confirmation or approval of execution quantity

PROJECT OUTCOME CERTIFICATE

Name of Project	Sinking of 200mm dia production well near Tulsipur for improvement of water supply to uncovered area of Ward No. 21 under Keonjhar Municipality.		
Project code			
Project components <i>(to be filled in by PHEO)</i>			
Intake (dia. & Cap. in MLD)	-		
WTP (Cap. in MLD)	-		
Production well (Nos. & Cap. in ML)	200mm Dia Production well (0.03MLD) Total - 1 No.		
Storage ESR (Nos. & Cap. in ML) GSR (Nos. & Cap. in ML)	-		
Distribution network (length in Km)	Balance uncovered area of Tulsipur village of Ward No. 21 Total length of 100mm Dia M.S pipe - 470 Mtrs		
Outcome <i>(Pre & post target to be entered by PHEO in sync. with monitoring tool)</i>			
Description	Pre Implementation	Post Implementation Target	Post Implementation -Actual <i>(to be verified & recorded by the team)</i>
Increase in Supply Quantity (LPCD*)	-	85 LPCD	-
Storage (ML)	-	-	-
Increase in Supply Duration (Hrs)	-	4 Hrs	-
Household Coverage In project area	Total Household -78 No of Households	70	28
Equity & Adequacy <i>(Adequate quantity reaches last house in tail end)</i>		Yes <input checked="" type="checkbox"/> No <input type="checkbox"/>	<i>Please Tick the appropriate box</i>
*Computation of LPCD = (Daily quantity supplied to project area in ltr)/(total population in project area)			

Certified that the above project has been completed and put to service. The information provided herein are correct to best of our knowledge.

Signature, Name & Designation

1) <i>Sulochana Naik</i> W.NU-21	 Municipal Engineer Keonjhar Municipality	 03/07/2019 TAHSILDAR Collector's Representative KEONJHAR	 25-05-18 Assistant PHEO Representative PHEO Division Keonjhar
-------------------------------------	---	---	---

Note: This certification cannot be treated as confirmation or approval of execution quantity

PROJECT OUTCOME CERTIFICATE

Name of Project	Sinking of 200mm dia production well at Jamuhota for improvement of water supply to Ward No. 11 & 12 of Keonjhar Municipality.
Project code	
Project components <i>(to be filled in by PHEO)</i>	
Intake (dia. & Cap. in MLD)	
WTP (Cap. in MLD)	
Production well (Nos. & Cap. in ML)	200mm Dia Production well (0.02MLD) Total - 1 No.
Storage ESR (Nos. & Cap. in ML) GSR (Nos. & Cap. in ML)	
Distribution network (length in Km)	

Outcome

(Pre & post target to be entered by PHEO in sync. with monitoring tool)

Description	Pre Implementation	Post Implementation Target	Post Implementation -Actual (to be verified & recorded by the team)
Increase in Supply Quantity (LPCD*)	62 LPCD	82 LPCD	
Storage (ML)	-	-	
Increase in Supply Duration (Hrs)	4 Hrs	4 Hrs	
Household Coverage In project area	Total Household- 45 & connection 45 Nos.		
Equity & Adequacy <i>(Adequate quantity reaches last house in tail end)</i>	Yes	<input checked="" type="checkbox"/>	<i>Please Tick the appropriate box</i>
	No	<input type="checkbox"/>	
<i>*Computation of LPCD =(Daily quantity supplied to project area in ltr)/(total population in project area)</i>			

Certified that the above project has been completed and put to service. The information provided herein are correct to best of our knowledge.

Signature, Name & Designation

1) <i>Fareeh Sahasrab Singh</i> W.No-11 2) <i>Satyaprava Sethi</i>	 Municipal Engineer Keonjhar Municipality	 Collector's Representative KEONJHAR	 Assistant Executive Engineer PHEO P.H. Sub-Division, Keonjhar
--	---	---	---

Note: This certification cannot be treated as confirmation or approval of execution quantity

PROJECT OUTCOME CERTIFICATE

Name of Project	Sinking of 200mm dia production well near Nalaghat Sahi for improvement of water supply to uncovered area of ward No. 1 in Keonjhar Municipality.		
Project code			
Project components <i>(to be filled in by PHEO)</i>			
Intake (dia. & Cap. in MLD)	-		
WTP (Cap. in MLD)	-		
Production well (Nos. & Cap. in ML)	2 Nos		
Storage ESR (Nos. & Cap. in ML) GSR (Nos. & Cap. in ML)	-		
Distribution network (length in Km)	0.47 Km		
Outcome <i>(Pre & post target to be entered by PHEO in sync. with monitoring tool)</i>			
Description	Pre Implementation	Post Implementation Target	Post Implementation -Actual <i>(to be verified & recorded by the team)</i>
Increase in Supply Quantity (LPCD*)	53 LPCD	127 LPCD	
Storage (ML)	-	-	
Increase in Supply Duration (Hrs)	-	-	
Household Coverage In project area	30 Nos households to be covered	22 Nos	
Equity & Adequacy <i>(Adequate quantity reaches last house in tail end)</i>	Yes	<input checked="" type="checkbox"/>	<i>Please Tick the appropriate box</i>
	No	<input type="checkbox"/>	
*Computation of LPCD = (Daily quantity supplied to project area in ltr)/(total population in project area)			

Certified that the above project has been completed and put to service. The information provided herein are correct to best of our knowledge.

Signature, Name & Designation

 Sahita Sethy	 Municipal Engineer Keonjhar Municipality	 Sarastidar Collector's Representative KEONJHAR	 PHEO Representative Keonjhar
Councillor(s)/ Corporator(s)			

Note: This certification cannot be treated as confirmation or approval of execution quantity




Councillor, Ward No.-1
Keonjhar Municipality
 Keonjhar

PROJECT OUTCOME CERTIFICATE

Name of Project	Extension of pipe line for water supply to uncovered areas of Ward No. 13 (Baliapita Road and near the Telephone Tower of Ghasipura Area) in Anandapur ULB.		
Project code			
Project components <i>(to be filled in by PHEO)</i>			
Intake (dia. & Cap. in MLD)	-		
WTP (Cap. in MLD)	-		
Production well (Nos. & Cap. in ML)	-		
Storage ESR (Nos. & Cap. in ML) GSR (Nos. & Cap. in ML)	-		
Distribution network (length in Km)	370 Rmt		
Outcome <i>(Pre & post target to be entered by PHEO in sync. with monitoring tool)</i>			
Description	Pre Implementation	Post Implementation Target	Post implementation -Actual <i>(to be verified & recorded by the team)</i>
Increase in Supply Quantity (LPCD*)	-	-	
Storage (ML)	-	-	
Increase in Supply Duration (Hrs)	-	-	
Household Coverage In project area	34 Nos House holds	34 Nos	
Equity & Adequacy <i>(Adequate quantity reaches last house in tail end)</i>	Yes	<input checked="" type="checkbox"/>	<i>Please Tick the appropriate box</i>
	No	<input type="checkbox"/>	
*Computation of LPCD = (Daily quantity supplied to project area in ltr)/(total population in project area)			

Certified that the above project has been completed and put to service. The information provided herein are correct to best of our knowledge.

Signature, Name & Designation

 sabhadhi... Anandapur... Wd - No - 13	 Commissioner/Executive Officer's representative Anandapur Municipality	27/18 Collector's Representative TAHASHI DAR GHASIPURA	 25-05-18 Assistant Executive Engineer PHEO P.H. Sub-Division, Keonjhar Representative
Councillor(s)/ Corporator(s)	Commissioner's/Executive Officer's representative	Collector's Representative	Assistant Executive Engineer PHEO P.H. Sub-Division, Keonjhar Representative



Note: This certification cannot be treated as confirmation or approval of execution quantity

PROJECT OUTCOME CERTIFICATE

Name of Project	Extension of pipe line for water supply to uncovered areas of Ward No. 12 (Gundicha Sahi) behind Irrigation colony in Anandapur Municipality.		
Project code			
Project components <i>(to be filled in by PHEO)</i>			
Intake (dia. & Cap. in MLD)	-		
WTP (Cap. in MLD)	-		
Production well (Nos. & Cap. in ML)	-		
Storage ESR (Nos. & Cap. in ML) GSR (Nos. & Cap. in ML)	-		
Distribution network (length in Km)	1.650 Km		
Outcome <i>(Pre & post target to be entered by PHEO in sync. with monitoring tool)</i>			
Description	Pre Implementation	Post Implementation Target	Post Implementation -Actual <i>(to be verified & recorded by the team)</i>
Increase in Supply Quantity (LPCD*)	-	-	
Storage (ML)	-	-	
Increase in Supply Duration (Hrs)	-	-	
Household Coverage In project area	32 Nos Houses	32 Nos	32 Nos
Equity & Adequacy <i>(Adequate quantity reaches last house in tail end)</i>	Yes	<input checked="" type="checkbox"/>	<i>Please Tick the appropriate box</i>
	No	<input type="checkbox"/>	
*Computation of LPCD = (Daily quantity supplied to project area in ltr)/(total population in project area)			

Certified that the above project has been completed and put to service. The information provided herein are correct to best of our knowledge.

Signature, Name & Designation

 Councillor Anandapur Municipality	 Executive Officer Anandapur Municipality	TA 2/7/18 Collector's Representative TAHASILDAR GHASIPIURA	25-05-18 Assistant PHEO Representative PHEO Division, Keonjhar
---	--	---	---

Note: This certification cannot be treated as confirmation or approval of execution quantity





Dhruv San Nath
 Councillor
 WARD NO-12
 Anandapur Municipality

PROJECT OUTCOME CERTIFICATE

Name of Project	Sinking of 200mm dia production well for improvement of water supply to Sub Divisional Hospital in Anandapur Municipality.		
Project code			
Project components <i>(to be filled in by PHEO)</i>			
Intake (dia. & Cap. in MLD)	-		
WTP (Cap. in MLD)	-		
Production well (Nos. & Cap. in ML)	1 No, 200mm X 150mm, 0.02.MLD		
Storage ESR (Nos. & Cap. in ML) GSR (Nos. & Cap. in ML)	-		
Distribution network (length in Km)	60 Rmt		
Outcome <i>(Pre & post target to be entered by PHEO in sync. with monitoring tool)</i>			
Description	Pre Implementation	Post Implementation Target	Post Implementation -Actual <i>(to be verified & recorded by the team)</i>
Increase in Supply Quantity (LPCD*)	0.02.MLD	0.02.MLD	
Storage (ML)	-	-	
Increase in Supply Duration (Hrs)	-	-	
Household Coverage In project area	-	-	
Equity & Adequacy <i>(Adequate quantity reaches last house in tail end)</i>	Yes	<input checked="" type="checkbox"/>	<i>Please Tick the appropriate box</i>
	No	<input type="checkbox"/>	
*Computation of LPCD = (Daily quantity supplied to project area in ltr)/(total population in project area)			

Certified that the above project has been completed and put to service. The information provided herein are correct to best of our knowledge.

Signature, Name & Designation

 Councillor Ward No-15 Anandapur Municipality	 Executive Officer Commissioners/Executive Officer's representative	 TANASILBAR GHASIPURA Collector's Representative	 25-05-18 Assistant Executive Engineer P.H. Sub-Division, Keonjhar Representative
---	---	---	---





Note: This certification cannot be treated as confirmation or approval of execution quantity

PROJECT OUTCOME CERTIFICATE

Name of Project	Extension of pipe line for water supply to uncovered areas of Ward No. 07 (Tahasil Office and Baitarinee River Area) in Anandapur Municipality for improvement of water supply.		
Project code			
Project components <i>(to be filled in by PHEO)</i>			
Intake (dia. & Cap. in MLD)	-		
WTP (Cap. in MLD)	-		
Production well (Nos. & Cap. in ML)	-		
Storage ESR (Nos. & Cap. in ML) GSR (Nos. & Cap. in ML)	-		
Distribution network (length in Km)	800 Rmt		
Outcome <i>(Pre & post target to be entered by PHEO in sync. with monitoring tool).</i>			
Description	Pre Implementation	Post Implementation Target	Post Implementation -Actual <i>(to be verified & recorded by the team)</i>
Increase in Supply Quantity (LPCD*)	-	-	
Storage (ML)	-	-	
Increase in Supply Duration (Hrs)	-	-	
Household Coverage In project area	25 Nos	25 Nos	
Equity & Adequacy <i>(Adequate quantity reaches last house in tail end)</i>		Yes <input checked="" type="checkbox"/> No <input type="checkbox"/>	<i>Please Tick the appropriate box</i>
*Computation of LPCD =(Daily quantity supplied to project area in ltr)/(total population in project area)			

Certified that the above project has been completed and put to service. The information provided herein are correct to best of our knowledge.

Signature, Name & Designation

 Councillor(s)/ Corporator(s)	 Executive Officer, Commissioner's Office	 Tahasildar ANANDAPUR	 Assistant Executive Engineer P.H. Sub Division, Keonjhar
	Officer's representative	Collector's Representative	Representative





Note: This certification cannot be treated as confirmation or approval of execution quantity

PROJECT OUTCOME CERTIFICATE

Name of Project	Extension of pipe line for water supply to uncovered areas of Ward No. 08 & 09 (Kumbhara sahi and Bagudi Sahi) in Anandapur Municipality.		
Project code			
Project components <i>(to be filled in by PHEO)</i>			
Intake (dia. & Cap. in MLD)	-		
WTP (Cap. in MLD)	-		
Production well (Nos. & Cap. in ML)	-		
Storage ESR (Nos. & Cap. in ML) GSR (Nos. & Cap. in ML)	-		
Distribution network (length in Km)	415 Rmt		
Outcome <i>(Pre & post target to be entered by PHEO in sync. with monitoring tool)</i>			
Description	Pre Implementation	Post Implementation Target	Post Implementation -Actual <i>(to be verified & recorded by the team)</i>
Increase in Supply Quantity (LPCD*)	-	-	
Storage (ML)	-	-	
Increase in Supply Duration (Hrs)	-	-	
Household Coverage In project area	37 Nos	37 Nos	
Equity & Adequacy <i>(Adequate quantity reaches last house in tail end)</i>		Yes <input checked="" type="checkbox"/> No <input type="checkbox"/>	<i>Please Tick the appropriate box</i>
*Computation of LPCD = (Daily quantity supplied to project area in ltr)/(total population in project area)			

Certified that the above project has been completed and put to service. The information provided herein are correct to best of our knowledge.

Signature, Name & Designation

 BISWAJIT MALIK Councillor(s)/ Corporator(s) Anandapur Municipality	 Executive Officer Anandapur Municipality Commissioner's/Executive Officer's representative	 25/02/18 TAHASILDAR Collector's Representative ANANDAPUR	 25.05.18 Assistant Executive Engineer PHEO Sub-Division, Keonjhar Representative
---	---	--	---





Note: This certification cannot be treated as confirmation or approval of execution quantity

PROJECT OUTCOME CERTIFICATE

Name of Project	Extension of pipe line for water supply to uncovered areas of Ward No. 01 & 02 in Anandapur Municipality.		
Project code			
Project components <i>(to be filled in by PHEO)</i>			
Intake (dia. & Cap. in MLD)	-		
WTP (Cap. in MLD)	-		
Production well (Nos. & Cap. in ML)	-		
Storage ESR (Nos. & Cap. in ML) GSR (Nos. & Cap. in ML)	-		
Distribution network (length in Km)	720 Rmt		
Outcome <i>(Pre & post target to be entered by PHEO in sync. with monitoring tool)</i>			
Description	Pre Implementation	Post Implementation Target	Post Implementation -Actual <i>(to be verified & recorded by the team)</i>
Increase in Supply Quantity (LPCD*)	-	-	
Storage (ML)	-	-	
Increase in Supply Duration (Hrs)	-	-	
Household Coverage In project area	61 Nos	61 Nos	
Equity & Adequacy <i>(Adequate quantity reaches last house in tail end)</i>		Yes <input checked="" type="checkbox"/> No <input type="checkbox"/>	<i>Please Tick the appropriate box</i>
*Computation of LPCD = (Daily quantity supplied to project area in ltr)/(total population in project area)			

Certified that the above project has been completed and put to service. The information provided herein are correct to best of our knowledge.

Signature, Name & Designation

 Nilamani Dol	 Executive Officer, Anandapur Municipality	 Tahasildar Anandapur Municipality	 PHEO Representative PHEO Division, Keshavnagar
Councillor(s)/ Corporator(s)	Commissioner's/ Executive Officer's representative	Collector's Representative	PHEO Representative





Note: This certification cannot be treated as confirmation or approval of execution quantity

PROJECT OUTCOME CERTIFICATE

Name of Project	Sinking of 200mm dia production well for improvement of water supply to B.N High School of Anandapur Municipality.		
Project code			
Project components <i>(to be filled in by PHEO)</i>			
Intake (dia. & Cap. in MLD)	-		
WTP (Cap. in MLD)	-		
Production well (Nos. & Cap. in ML)	1 No, 200mm X 150mm, 0.02.MLD		
Storage ESR (Nos. & Cap. in ML) GSR (Nos. & Cap. in ML)	-		
Distribution network (length in Km)	60 Rmt		
Outcome <i>(Pre & post target to be entered by PHEO in sync. with monitoring tool)</i>			
Description	Pre Implementation	Post Implementation Target	Post Implementation -Actual <i>(to be verified & recorded by the team)</i>
Increase in Supply Quantity (LPCD*)	0.02.MLD	0.02.MLD	
Storage (ML)	-	-	
Increase in Supply Duration (Hrs)	-	-	
Household Coverage In project area	-	-	
Equity & Adequacy <i>(Adequate quantity reaches last house in tail end)</i>	Yes	<input checked="" type="checkbox"/>	<i>Please Tick the appropriate box</i>
	No	<input type="checkbox"/>	
*Computation of LPCD = (Daily quantity supplied to project area in ltr)/(total population in project area)			

Certified that the above project has been completed and put to service. The information provided herein are correct to best of our knowledge.

Signature, Name & Designation

 Councillor(s)/ Corporator(s) - 3 Anandapur Municipality	 Executive Officer Anandapur Municipality	 Tahasildar ANANDAPUR	 Assistant Executive Engineer PHEO Sub-Division, Keonjhar
--	--	---	---

Note: This certification cannot be treated as confirmation or approval of execution quantity

PROJECT OUTCOME CERTIFICATE

Name of Project	Sinking of 200mm dia production well for improvement of water supply to Sub Jail at Anandapur Municipality.		
Project code			
Project components <i>(to be filled in by PHEO)</i>			
Intake (dia. & Cap. in MLD)	-		
WTP (Cap. in MLD)	-		
Production well (Nos. & Cap. in ML)	1 Nos		
Storage ESR (Nos. & Cap. in ML) GSR (Nos. & Cap. in ML)	-		
Distribution network (length in Km)	-		
Outcome <i>(Pre & post target to be entered by PHEO in sync. with monitoring tool)</i>			
Description	Pre Implementation	Post Implementation Target	Post Implementation -Actual <i>(to be verified & recorded by the team)</i>
Increase in Supply Quantity (LPCD*)	-	-	
Storage (ML)	-	-	
Increase in Supply Duration (Hrs)	3 Hrs	5 Hrs	
Household Coverage In project area	-	-	
Equity & Adequacy <i>(Adequate quantity reaches last house in tail end)</i>		Yes <input type="checkbox"/> No <input type="checkbox"/>	✓ <i>Please Tick the appropriate box</i>
*Computation of LPCD = (Daily quantity supplied to project area in ltr)/(total population in project area)			

Certified that the above project has been completed and put to service. The information provided herein are correct to best of our knowledge.

Signature, Name & Designation

<p><i>Rabenshelher</i> Councillor, Ward No - 3 Anandapur Municipality</p>	<p><i>[Signature]</i> Commissioner's/Executive Officer's representative</p>	<p><i>[Signature]</i> Collector ANANDAPUR MUNICIPALITY</p>	<p><i>[Signature]</i> 03.07.18 Assistant Executive Engineer P.H. Division, Keonjhar Representative</p>
---	---	---	--

Note: This certification cannot be treated as confirmation or approval of execution quantity.





[Signature]
Anandapur Municipality

PROJECT OUTCOME CERTIFICATE

Name of Project	Sinking of 200mm dia production well near Cinema Hall chhaka school for improvement of water supply to partially covered and uncovered area of ward No. 3,4,5 & 6 in Anandapur Municipality.		
Project code			
Project components <i>(to be filled in by PHEO)</i>			
Intake (dia. & Cap. in MLD)	-		
WTP (Cap. in MLD)	-		
Production well (Nos. & Cap. in ML)	1 Nos, 0.025 MLD		
Storage ESR (Nos. & Cap. in ML) GSR (Nos. & Cap. in ML)	-		
Distribution network (length in Km)	2.28 Km		
Outcome <i>(Pre & post target to be entered by PHEO in sync. with monitoring tool)</i>			
Description	Pre Implementation	Post Implementation Target	Post Implementation -Actual <i>(to be verified & recorded by the team)</i>
Increase in Supply Quantity (LPCD*)	-	-	
Storage (ML)	-	-	
Increase in Supply Duration (Hrs)	-	-	
Household Coverage In project area	78 Nos households to be covered	78 Nos	
Equity & Adequacy <i>(Adequate quantity reaches last house in tail end)</i>		Yes <input type="checkbox"/> No <input checked="" type="checkbox"/>	<i>Please Tick the appropriate box</i>
*Computation of LPCD = (Daily quantity supplied to project area in ltr)/(total population in project area)			


Certified that the above project has been completed and put to service. The information provided herein are correct to best of our knowledge.


Signature, Name & Designation

 S. K. Bana Councillor, Ward No.-6 Anandapur Municipality	 Commissioner's/Executive Officer's representative	 05/07/18 Collector's representative TAKASIDAL ANANDAPUR	 Assistant Executive Engineer P. H. Sub-division, Keonjhar Representative
--	---	--	---

Note: This certification cannot be treated as confirmation of approval of execution quantity


 Mangatarani Sena
 Councillor, Ward No - 4
 Anandapur Municipality


 Rabunika
 Councillor, Ward No - 3
 Anandapur Municipality


 Councilor
 Ward No-5
 Anandapur Municipality

PROJECT OUTCOME CERTIFICATE

Name of project	Extension of 100 mm dia D.I Pipeline to Uncovered areas of Ward no. - 2, 11, 12, & 13 of Barbil Municipality
Project code	-
Project components	
Intake (dia. & Cap. in MLD)	-
WTP (Cap. in MLD)	-
Production well	-
Storage	-
ESR(Nos. & Cap. in ML)	-
GSR(Nos. & Cap. in ML)	-
Distribution network (length in Km)	1.73Km.

OUTCOME

(Pre & post target to be entered by PHEO in sync. With monitoring tool)

Description	Pre Implementation	Post Implementation-Target	Post Implementation -Actual (to be verified & recorded by the team)
Increase in Supply Quantity (LPCD*)	-	-	
Storage(ML)	-	-	
Increase in Supply Duration (Hrs.)	-	-	
HouseHold Coverage in project area	164 nos	164 nos	46 nos
Equity & Adequacy (Adequate quantity reaches last house in tail end)		YES	NO

*Computation of LPCD=(Daily quantity supplied to project area in ltr.)/(total population in project area)

Certified that the above project has been completed and put to service. The information provided here in are correct to best of our knowledge.

Signature, Name & Designation:-

<p><i>Bishnu Priya Behera</i> Bishnu Priya Behera Councillor, Ward No. 15 Barbil Municipality, Barbil Councillor(s)/ Corporator(s)</p>	<p><i>[Signature]</i> 29/5/18 Commissioner's/ Executive Officer's representative</p>	<p><i>[Signature]</i> 29/5/18 TANASILDAR BARBIL Representative</p>	<p><i>[Signature]</i> 29/5/18 Assistant Executive Engineer P.H. Sub Division, Joda PHEO Representative</p>
--	---	--	---

Note: This certification cannot be treated as confirmation or approval of execution quantity.

[Signature]
 29/5/18
 Ward No-7, Barbil Municipality

PROJECT OUTCOME CERTIFICATE

Name of project	Extension of 100 mm dia D.I Pipeline to uncovered area of Ward no.- 10 and Improvement of W/S in ward no.- 6 & 7 of Barbil Municipality
Project code	-
Project components	
Intake (dia. & Cap. In MLD)	-
WTP (Cap. In MLD)	-
Production well	-
Storage	
ESR(Nos. & Cap. In ML)	-
GSR(Nos. & Cap. In ML)	-
Distribution network (length in Km)	2.01Km.

OUTCOME





(Pre & post target to be entered by PHEO in sync. With monitoring tool)

Description	Pre Implementation	Post Implementation-Target	Post Implementation-Actual (to be verified & recorded by the team)
Increase in Supply Quantity (LPCD*)	-	-	
Storage(ML)	-	-	
Increase in Supply Duration (Hrs.)	-	-	
HouseHold Coverage in project area	190 nos	190 nos	28 nos
Equity & Adequacy (Adequate quantity reaches last house in tail end)		YES	NO

*Computation of LPCD=(Daily quantity supplied to project area in ltr.)/(total population in project area)

Certified that the above project has been completed and put to service. The information provided here in are correct to best of our knowledge.

Signature, Name & Designation

 Gayatri Naik 29.5.18 Gayatri Naik Councillor, Ward No. 10 Barbil Municipality Barbil Corporator(s)	 Commissioner's/ Executive Officer's representative	 TANASILDAN Collector's Representative	 Assistant Executive Engineer P.H.-Sub Division, Joda PHEO Representative
--	--	---	--

Note: This certification cannot be treated as confirmation or approval of execution quantity

PROJECT OUTCOME CERTIFICATE

Name of project Extension of 200 mm dia and 150 mm dia D.I Pipeline to Uncovered areas of Ward no.- 11, 12 and 13 under Champua N.A.C.

Project code -

Project components

Intake (dia. & Cap. In MLD) -

WTP (Cap. In MLD) -

Production well -

Storage -

ESR(Nos. & Cap. In ML)

GSR(Nos. & Cap. In ML)

Distribution network (length in Km) 3.84km.

OUTCOME





(Pre & post target to be entered by PHEO in sync. With monitoring tool)

Description	Pre Implementation	Post Implementation-Target	Post Implementation-Actual (to be verified & recorded by the team)
Increase in Supply Quantity (LPCD*)	-	-	
Storage(ML)	-	-	
Increase in Supply Duration (Hrs.)	-	-	
Household Coverage in project area	180 nos	180 nos	03 nos
Equity & Adequacy (Adequate quantity reaches last house in tail end)	YES		NO

* Computation of LPCD = (Daily quantity supplied to project area in ltr.) / (total population in project area)

Certified that the above project has been completed and put to service. The information provided here in are correct to best of our knowledge.

Signature, Name & Designation

 Councillor(s)/ Corporator(s)	 Executive Officer Commissioner's/ Officer's representative	 ADDL. TAHASILDAR Collector's Representative	 Assistant Executive Engineer P.H.-Sub Division, Joda PHEO Representative
--	---	---	---

Note: This certification cannot be treated as confirmation or approval of execution quantity

PROJECT OUTCOME CERTIFICATE

Name of project	Extension of 100 mm dia D.I Pipeline to Uncovered areas of Ward no.- 3, 7 & 8 under Champua N.A.C.		
Project code	-		
Project components			
Intake (dia. & Cap. In MLD)	-		
WTP (Cap. In MLD)	-		
Production well	-		
Storage	-		
ESR(Nos. & Cap. In ML)	-		
GSR(Nos. & Cap. In ML)	-		
Distribution network (length in Km)	1.35Km.		

OUTCOME





(Pre & post target to be entered by PHEO in sync. With monitoring tool)

Description	Pre Implementation	Post Implementation-Target	Post Implementation-Actual (to be verified & recorded by the team)
Increase in Supply Quantity (LPCD*)	-	-	
Storage(ML)	-	-	
Increase in Supply Duration (Hrs.)	-	-	
Household Coverage in project area	70 nos	70 nos	31 nos
Equity & Adequacy (Adequate quantity reaches last house In tail end)	YES		NO

*Computation of LPCD=(Daily quantity supplied to project area in ltr.)/(total population in project area)

Certified that the above project has been completed and put to service. The information provided here in are correct to best of our knowledge.

Signature, Name & Designation

 Manoj Kumar Pasayat 29.5.18	 29/5/18	 27/5/18	 30/5/18
Councillor(s)/ Corporator(s)	Commissioner's/ Executive Officer's representative <i>Champua N.A.C.</i>	Collector's Representative <i>ADDL TASPILDAR CHAMPUA</i>	Assistant Executive Engineer P.H.-Sub Division, Joda PHEO Representative

Note: This certification cannot be treated as confirmation or approval or execution quantity

PROJECT OUTCOME CERTIFICATE

Name of project Laying of dedicated feedey from Gandhi Chhaka to Minor Irrigation Chhaka for water supply to Scarcity packets with control valves of ward no.- 3, 4, 6, 7, 8, 9 & 10 of Champua N.A.C.

Project code -

Project components

Intake (dia. & Cap. In MLD)	-
WTP (Cap. In MLD)	-
Production well	-
Storage	-
ESR(Nos. & Cap. In ML)	-
GSR(Nos. & Cap. In ML)	-
Distribution network (length in Km)	0.76Km.

OUTCOME




(Pre & post target to be entered by PHEO in sync. With monitoring tool)

Description	Pre Implementation	Post Implementation-Target		Post Implementation-Actual (to be verified & recorded by the team)
		YES	NO	
Increase in Supply Quantity (LPCD*)	-	-	-	
Storage(ML)	-	-	-	
Increase in Supply Duration (Hrs.)	-	-	-	
HouseHold Coverage in project area	0 nos	0 nos	0 nos	0 nos
Equity & Adequacy (Adequate quantity reaches last house In tail end)		YES	NO	

*Computation of LPCD=(Daily quantity supplied to project area in ltr.)/(total population in project area)

Certified that the above project has been completed and put to service. The information provided here in are correct to best of our knowledge.

Signature, Name & Designation

Manoj Rajan Rasgot W no. 8 29.5.18	 29/5/18 Executive Officer Commissioner's/Executive Officer's representative Champua N.A.C.	 27/18 Collector's Representative CHAMPUA	 30/5/18 Assistant Executive Engineer P.H.-Sub Division, Joda PHEO Representative
Councillor(s)/ Corporator(s)			

Note: This certification cannot be treated as confirmation or approval of execution quantity

PROJECT OUTCOME CERTIFICATE

Name of Project	EXTENSION OF 100MM DIA DI PIPELINE TO UNCOVERED AREA OF WARD NO. 2, 4 & 6 UNDER CHAMPUA NAC.
Project code	
Project components (to be filled in by PHEO)	
Intake (dia. & Cap. In MLD)	N.A.
WTP (Cap. In MLD)	N.A.
Production well (Nos. & Cap. In ML)	N.A.
Storage ESR (Nos. & Cap. In ML) GSR (Nos. & Cap. In ML)	N.A.
Distribution network (Length in Km)	2.10 KM





Outcome

(Pre & post target to be entered by PHEO in sync. With monitoring tool)

Description	Pre Implementation	Post Implementation-Targete	Post Implementation - Actual (to be verified & recorded by the team)
Increase in Supply Quantity (LPCD*)	—	—	—
Storage (ML)	—	—	—
Increase in Supply Duration (Hrs)	—	—	—
Household Coverage in project area	114 Nos <i>(Enter total no. of houses in the Project area & existing connections if any)</i>	114 Nos <i>(Enter targeted no. of New connections)</i>	46 Nos <i>(Enter actual no. of new connections)</i>
Equity & Adequacy (Adequate quantity reaches last house in tail end)	Yes	Yes	Please Tick the appropriate box
	No		
*Computation of LPCD = (Daily quantity supplied to project area in Ltr)/(total population in project area)			

Certified that the above project has been completed and put to service. The information provided herein are correct to best of our knowledge.

Signature, Name & Designation

			
Councillor(s)/ Corporator(s) W.No - 2	Commissioner's/Executive Officer's representative Champur N.A.C.	Collector's Representative ADDL. TAHASILDAR CHAMPUA	PHEO Asst. Executive Engineer representative P.H. Sub-Division, Joda

Note: This certification cannot be treated as confirmation or approval of execution quantity