

PROJECT OUTCOME CERTIFICATE	
Name of the Project	Laying of pipe line for water supply to uncovered area at New Bhuban Gopal Sahi, Bandala of Bhuban NAC (Ward no-1,2)
Project code	
Project components (to be filled in by PHEO)	
Intake(Dia and Cap in MLD)	Nil
WTP(Cap in MLD)	Nil
Production well (no and Capacity in ML)	Nil
Storage ESR(no and Capacity in ML) GSR(no and Capacity in ML)	Nil
Distribution network Length in KM	1. Laying of D.I K-7 pipe line 100 mm diameter - 2470.00 mtr 2. Laying of 100 mm diameter M.S. Pipe line - 300.00 mtr 3. Laying of 168.30mm dia M.S. pipe (4.50 mm thick) - 300.00 mtr

Outcome

(Pre and Post target to be entered by PHEO in sync with monitoring tool)

Description	Pre Implementation Target	Post Implementation-Target	Post Implementation-Actual(to be verified & recorded by the Team)
Increase in Supply Quantity (LPCD*)	86.0	100.0	96
Storage (ML)	0	0	0
Increase in supply duration(Hrs)	1	1.5	1.5
Household coverage in Project Area 47%	(Enter total no of houses in the project area & existing connection if any) 1007/382	(Enter targeted no of new connections) 625	(Enter actual no of new connections) 90
Equity and Adequacy (Adequate quantity reaches last house in tail end)	Yes <input type="checkbox"/>	NO <input checked="" type="checkbox"/>	Please Tick the appropriate box

*Computation of LPCD=(Daily Quantity supplied to project Area in ltr/(total population in project area)

Certified that the above project has been completed and put to service. The information provided herein are correct to best of our knowledge

Signature, Name &

Designation

<i>Lili Naik</i> Councillor Ward No-1 Bhuban N.A.C	<i>Sanjay</i> Executive Officer Bhuban N.A.C	<i>[Signature]</i> Sub-Collector Kandikvada	<i>[Signature]</i> Junior Engineer
---	--	---	---------------------------------------