

PROJECT OUTCOME CERTIFICATE
 Sinking of production well provision of submersible pump set, control panel, energisation, electrification, pump house, compound wall & laying of pipe line etc for water supply at Nua Bhuban of Bhuban NAC (Ward no-3)

Project code		Project components (to be filled in by PHEO)	
Intake(Dia and Cap in MLD)		NIL	
WTP(Cap in MLD)		NIL	
Production well (no and Capacity in ML)		1no,0.10ML	
Storage and Capacity in ML		NIL	
GSR(no and Capacity in ML)		NIL	
Distribution network Length in KM)		NIL	

(Pre and Post target to be entered by PHEO in sync with monitoring tool)

Description	Outcome		Post Implementation-Actual to be verified & recorded by the Team)
	Pre Implementation Target	Post Implementation Target	
Increase in Supply Quantity (LPCD*)	86.0	100.0	96
Storage (ML)	0	0.1	0.1
Increase in supply duration(Hrs)	1	1.5	1.25
Household coverage in Project Area 11%	(Enter total no of houses in the project area & existing connection if any 800/80)	(Enter targeted no of new connections) 720	(Enter actual no of new connections) 3

Equity and Adequacy (Adequate quantity reaches last house in tail end)
 Yes / NO
 Please Tick the appropriate box

*Computation of LPCD=(Daily Quantity supplied to project Area in ltr/(total population in project area)
 Certified that the above project has been completed and put to service. The information provided herein are correct to best of our knowledge

Signature, Name & Designation

From a well satisfied Councilor W.No.3 Bhuban NAC	Executive Officer Bhuban NAC	Junior Engineer PHEO Representative Bhuban
--	---------------------------------	---

23.7.18

Chairperson
 Bhuban NAC