

### PROJECT OUTCOME CERTIFICATE

Name of the Project	Sinking of production well, Construction of 1.00 lakh litter capacity OGR, Pump House, Procurement and arrangement Suitable pump sets energization and electrification including pipe line laying, M.S Work, Valve arrangement at Puruna Alutuma No. 4,7 & 9 of Kamakhyanagar N.A.C. under state plan for the year 2017-18.		
Project code			
Project components (to be filled in by PHEO)			
Intake(Dia and Cap in MLD)	Nil		
WTP(Cap in MLD)	Nil		
Production well (no and Capacity in ML)	1 no, 0.10ML		
Storage ESR(no and Capacity in ML) GSR(no and Capacity in ML)	GSR = 1no = 0.100 ML		
Distribution network (Length in KM)	0.45 KM		
<b>Outcome</b> (Pre and Post target to be entered by PHEO in sync with monitoring tool)			
Description	Pre Implementation Target	Post Implementation Target	Post Implementation-Actual (to be verified & recorded by the Team)
Increase in Supply Quantity (LPCD*)	62.4	93.7	100
Storage (ML)	0	0.1	0.1
Increase in supply duration(Hrs)	1	1.5	1.5
Household coverage in Project Area <b>25%</b>	(Enter total no of houses in the project area & existing connection if any) <b>735 &amp; 168</b>	(Enter targeted no of new connections) <b>567</b>	(Enter actual no of new connections) <b>17</b>
Equity and Adequacy (Adequate quantity reaches last house in tail end)	Yes		Please Tick the appropriate box
	NO		

P.T.O